

MONTHLY REPORT

To: David Dickson, General Manager
From: James Derbin, Superintendent of Operations
Agenda: May 8, 2018

Report

Date: May 2, 2018

Monthly Highlights

- Staff poured a concrete pad, at Denniston WTP, for new propane tank in preparation of heater installation next month
- Staff replaced the 2" WTP utility water Pressure Reducing Valve at Nunes WTP
- Staff replaced the 4" Reduced Pressure Principle (RP) backflow prevention assembly at Denniston WTP and tested
- Staff responded to three leaks on the 2" galvanized steel line that feeds customers on Hwy ,1 south of Miramontes Point Road

Source of Supply

Denniston, Crystal Springs and Pilarcitos Reservoirs as the sources of supply in April. Switched from Crystal Springs to Pilarcitos Lake on 4/19/18.

Projects

Downtown 2" Main Replacement Project

Andreini Brothers reconnected 3 services from old main to the 8" Ductile Iron main on Kelly by Hwy 1 and repaved. Contractor has night work scheduled for abandoning old 2" and 4" mains in Kelly Ave the week of 5/7/18.

Contractor is also finishing work on Purissima St. and will then mobilize to Miramontes Avenue between Main and Purissima Street next. This project is still on track to be complete in June/July.