## MONTHLY REPORT

To: David Dickson, General Manager

From: James Derbin, Superintendent of Operations

Agenda: December 11, 2018

Report

Date: December 5, 2018

## **Monthly Highlights**

• Replaced 5 fire hydrants:

- o 419 Kehoe Avenue
- o 574 Kelly Street
- o 110 Cortez, Miramar
- o 16 Mirada Road, Miramar
- o Mirada Road/Medio, Miramar
- Replaced 4" meter to Ritz with a Honeywell magnetic meter and the three valves in vault. New meter will capture both high/low flows.
- Replaced 6" Air/Vacuum Relief Valve on main to Cahill tank
- 40 AMR replacements
- 20 meter change outs that PMI could not complete due to field conditions
- Installed new delay pilot on Alves tank Cla-Val altitude valve

## Source of Supply

• Crystal Springs/Pilarcitos Wells was the sources of supply in November

## **Projects**

- 2" South Highway 1 emergency replacement project is 90% complete. Contractor is finishing up installing Air/Vacuum Relief Valves and planning for abandonment of old 2" connection in Hwy 1. Service pressure to these customers has greatly improved.
- Princeton Welding completed welding repairs to the Denniston Contact Clarifiers and screens, ERS installed new media in both. Plan to start Dennistion WTP on Friday 12/7/18.
- Denniston pump station transformer upgrade nearing completion. Awaiting PGE final and setting new transformer. Old transformer is back on for now.
- Slide gate for Denniston Reservoir large spillway installed
- El Granada 2" project, lowest bid was Stoloski and Gonzalez Inc.