

MONTHLY REPORT

To: Mary Rogren, General Manager

From: Darin Sturdivan, Distribution Supervisor
Sean Donovan, Treatment Supervisor
Todd Schmidt, Senior Treatment Operator
Dustin Jahns, Senior Distribution Operator

Agenda: January 14, 2025
Report

Date: January 10, 2025

Monthly Highlights

- Highway 92 Emergency Pipeline Project Bid Opening on December 17
- Euro Style Management mobilized at the Denniston WTP. Denniston contact clarifiers and coagulation tank were prepped and coated. Filters to be coated in early January.
- Completed tree removal/trimming at Carter Hill with Brush Hog Tree Care in anticipation of DN Tank project. Also completed emergency tree removal at Main Street Office damaged in recent storms.
- Replaced (10) large diameter meters.
- Conducted numerous fire flow tests with the fire department.
- Continued works on upgrades to Nunes/Denniston SCADA interfaces with WIMS software.
- Continued progress made on cleaning and painting of Nunes filter gallery piping.

December Sources: Pilarcitos Wells; Pilarcitos Reservoir.

Main leaks: 207 Harvard (tee replacement and hydrant valve); no service leaks.

Projects

- Carter Hill DN Tank Project
 - HDR, Inc. revised design to shift tank location to accommodate PG&E lines. All parties have reviewed and concurred.
 - Full notice-to-proceed will be submitted to DN Tanks on January 21, 2025.
 - Verizon completed relocation of antennas to a new temporary location away from the tank construction site.
 - Ongoing submittal reviews (200+ to date)
- EKI Environment and Water, Inc.
 - Continued work on environmental permitting requirements and design for Pilarcitos culvert/slide repair and Pilarcitos well field potential well replacements. Meeting is scheduled with key state and federal regulatory

STAFF REPORT

Agenda: January 14, 2025

Subject: Operations Report

Page 2

agencies in mid-January 2025 to determine permitting requirements and timeline.

- HDR, Inc.
 - HDR continues work with the District on San Vicente Treatability Study and Corrosion Study

Denniston WTP - Contact clarifiers and coag tank - with new coatings:

