

## **MONTHLY REPORT**

**To:** Mary Rogren, General Manager

**From:** Darin Sturdivan, Distribution Supervisor  
Sean Donovan, Treatment Supervisor  
Todd Schmidt, Senior Treatment Operator  
Dustin Jahns, Senior Distribution Operator

**Agenda:** March 11, 2025  
**Report**

**Date:** March 7, 2025

---

### **Monthly Highlights**

- Full Notice-to-Proceed on DN Tank Project issued on January 21. Staff efforts in February focused on DN Tank coordination with sub-contractors and engineers on the installation of by-pass pipeline at the tank site allowing for the demolition of the tanks in early March.
- Highway 92 Emergency Pipeline Replacement Project Notice-to-Proceed issued on March 3. The contractor is preparing to begin work in late March.
- GSW installed a new flocculator 8 at the Nunes Water Treatment Plant.
- SCADA controls for the new sedimentation basin are near completion.
- Pilarcitos Canyon Wellfield Replacement: Work continues with EKI on design and permitting of the well replacements.
- GSW is near completion on installation of Nunes redundant hypochlorite on-site generation system project. (Floor coating is complete; placed generator unit; electrical work in process.)
- Continued work on upgrades to Nunes/Denniston SCADA interfaces with WIMS software.
- Darin Sturdivan and Carson Anderson attended backflow tester class. Darin passed certification test; Carson will take the test in March.

**December Sources:** Pilarcitos Wells; Pilarcitos Reservoir.

**Main leaks/service leaks:** none.

### **Projects**

- EKI Environment and Water, Inc.
  - Provided peer review of DN Tank coordination/engineering for temporary bypass pipeline at tank site.
  - Continued work on environmental permitting requirements and design for Pilarcitos culvert/slide repair and Pilarcitos well field potential well replacements.

**STAFF REPORT**

**Agenda: March 11, 2025**

**Subject: Operations Report**

Page 2

- Preparation for Highway 92 Emergency Pipeline Replacement Project to start in late March, 2024. Coordinating submittals with contractor and construction manager.
- At 80%+ design of Pilarcitos Wellfield Replacement Project. Managing permitting and preparation of bid documents.
- 
- HDR, Inc.
  - HDR continues work on DN Tank submittals and plan modifications and coordination of subcontractors on the installation of the temporary bypass pipeline.
  - HDR continues work with the District on San Vicente Treatability Study and Corrosion Study