

## **MONTHLY REPORT**

**To:** Mary Rogren, General Manager

**From:** Darin Sturdivan, Distribution Supervisor  
Sean Donovan, Treatment Supervisor  
Todd Schmidt, Senior Treatment Operator  
Dustin Jahns, Senior Distribution Operator

**Agenda:** May 13, 2025

**Report**

**Date:** May 9, 2025

---

### **Monthly Highlights**

- Carter Hill Tank Site: Shoring installed and excavation and site preparation continued.
- Construction of the Highway 92 Emergency Pipeline Replacement Project is nearly 70% complete and all ductile iron pipe is installed. Contractor will take a break for two weeks and return in late May in preparation for directional drilling work scheduled for early June.
- Denniston Water Treatment Plant was re-started on March 26 and was online for the entire month of April.
- Filter surveillance completed for all three Denniston filters by ERS.
- New hypochlorite generation system at Nunes is operational and in use.
- Electrical boxes and conduits on flocculator banks 2 and 3 at Nunes WTP repaired.
- Pilarcitos Canyon Wellfield Replacement Project: Work continues with EKI on design and permitting. Prepared and submitted a Coastal Development Permit application to the County for approval.
- Met with DDW on sampling plan changes for Pilarcitos and Denniston wells. Staff submitted a suggested plan which was ultimately approved by DDW.
- Completed last UCMR5 (PFAS) sampling at treatment plants with final sample from Denniston. All four quarterly samples for both treatment plants came back non-detect.
- Completed compilation of 2024 CCR and submitted to Hydroscience for use in the June 2025 annual publication.
- Mowed Alves Tank site.
- ESRI/Cityworks upgrade is in progress.
- Continued backflow regulation meetings (with West Yost) in development of a new ordinance and cross-connection handbook.
- Sean Donovan attended week-long backflow certification course.

**April Sources:** Pilarcitos Reservoir, Denniston, Crystal Springs (Skylawn.)

**Main leaks/service leaks:** 1 service leak.

**Hydrant upgrades:** changed out (2) hydrants.

**Projects**

- EKI Environment and Water, Inc.
  - Provided peer review of DN Tank project coordination/engineering.
  - Provided ongoing engineering support during construction and submittal reviews for the Highway 92 Emergency Pipeline Replacement Project.
  - Continued work on environmental permitting requirements and design for Pilarcitos Well Replacement Project and Pilarcitos Culvert/Slide Repair Project.
  - Continued work on hydraulic plan review of San Vicente Pipeline Project.
- HDR, Inc.
  - HDR continued work on DN Tank submittals and plan modifications and coordination of subcontractors.