MONTHLY REPORT

To: Mary Rogren, General Manager

From: Darin Sturdivan, Distribution Supervisor

Sean Donovan, Treatment Supervisor Todd Schmidt, Senior Treatment Operator Dustin Jahns, Senior Distribution Operator

Agenda: November 12, 2024

Report

Date: November 8, 2024

Monthly Highlights

Annual dredging of Denniston Reservoir completed October 1-4

- Pilarcitos well cleaning and rehabilitation by Pump Repair Service completed in time for 11/1 start of using Pilarcitos wells (allowed by permit.)
- With completion of siphon installation at Pilarcitos Reservoir by SFPUC, the District was able to start taking water again from Pilarcitos Reservoir as of October 4 (@ 600 gpm.)
- Nunes WTP paving project complete.
- Nunes WTP reroofing project 95%+ complete.
- Plans finalized for Denniston contact clarifier hatch replacement. Fabrication of the hatches is in process, and coating contractor is scheduled to start November 18.
- Lead and copper sampling results received and letters mailed to all participants. (No issues were detected.)
- Staff attend Distribution review and backflow regulation update classes.
- Staff participated in the annual Great Shake Out earthquake exercise.

September Sources: Pilarcitos Reservoir, Crystal Springs.

Projects

- o Carter Hill DN Tank Project
 - Conducted multiple onsite construction meetings with DN Tanks, F&L, subcontractors and PG&E. Also conducted potholing to determine exact utility line locations and if relocation is required.
- EKI Environment and Water, Inc.
 - Currently finalizing bid documents for Highway 92 Pipeline Replacement Project. Project will go out to bid in mid-November with a planned bid opening in mid-December.
 - Working on environmental permitting requirements and design for Pilarcitos culvert/slide repair and Pilarcitos well field potential well replacements.

STAFF REPORT

Agenda: November 12 2024 Subject: Operations Report

Page 2

- o Participating in DN Tank construction meetings as needed.
- HDR, Inc.
 - o Carter Hill DN Tank Replacement Project
 - Submittal review is in process with F&L/HDR
 - HDR is updating DN Tank plans with new PG&E pothole and survey data
 - HDR continues work with the District on San Vicente Treatability Study and Corrosion Study