## **MONTHLY REPORT**

To: Mary Rogren, General Manager

From: Darin Sturdivan, Distribution Supervisor

Sean Donovan, Treatment Supervisor Todd Schmidt, Senior Treatment Operator Dustin Jahns, Senior Distribution Operator

Agenda: December 10, 2024

Report

Date: December 6, 2024

## **Monthly Highlights**

- Mandatory pre-bid walk of Highway 92 Emergency Pipeline Replacement Project. Bid opening is scheduled for December 17.
- LeFevre Welding completed Denniston Contact Clarifier hatch fabrication and installation.
- Conducted pre-construction meeting with coating contractor, Euro Style
  Management on the Denniston Contact Clarifier/Coag/Filters coating project.
- Potholed PG&E lines at the Carter Hill tank site to determine if relocation of the PG&E lines is required.
- Conducted tree cleanup work in Pilarcitos Canyon after November storms.
- Coordinated brush removal at Denniston with Brush Hog Tree Care and District's biologist.
- Pump Repair Service installed and aligned motors on both washwater transfer pumps at Denniston.
- Substantial progress made on cleaning and painting of Nunes filter gallery piping.

November Sources: Pilarcitos Wells; Pilarcitos Reservoir, Crystal Springs Reservoir.

**Main leaks:** 355 The Alameda; no service leaks.

## **Projects**

- Carter Hill DN Tank Project
  - Conducted multiple onsite construction meetings with DN Tanks, F&L, subcontractors and PG&E. HDR is reviewing the design and considering modifications that will eliminate the need for PG&E line relocations.
  - o Ongoing submittal reviews (ap. 200 to date)
- EKI Environment and Water, Inc.
  - Coordinated bid process and pre-bid meetings on Highway 92 Emergency Pipeline Replacement Project.
  - Working on environmental permitting requirements and design for Pilarcitos culvert/slide repair and Pilarcitos well field potential well replacements.

STAFF REPORT

Agenda: December 10, 2024 Subject: Operations Report

Page 2

Coordinated on-site kickoff meetings for both projects with EKI, staff, and biologist.

- o Participating in DN Tank construction meetings as needed.
- HDR, Inc.
  - o Carter Hill DN Tank Replacement Project
    - Submittal review is in process with F&L/HDR
    - HDR is revising design given new PG&E pothole and survey data
  - HDR continues work with the District on San Vicente Treatability Study and Corrosion Study