

MONTHLY REPORT

To: Mary Rogren, General Manager
From: James Derbin, Superintendent of Operations
Agenda: November 9, 2021
Report Date: November 2, 2021

Monthly Highlights

- New Maintenance Worker started
- Lead and Copper customer results letters mailed
- Denniston Dredging
- Denniston started up on 10/28/21. Running at 400gpm
- Hydrants changed out at: 147, 207 and 506 El Granada Blvd.
- Late October power outage storm response:
 - Sunday 10/24/21, 3pm power out at CSP. HMB tanks full.
 - Monday 10/25/21 staff called SFPUC and requested emergency Pilarcitos Lake water @ 1,000gpm

Sources of Supply

- **October Sources:**
 - Crystal Springs, Pilarcitos Lake, Denniston Reservoir and Wells

Projects

- Andreini nearing completion on hardscape project at Main Street
- CalOES PSPS Grant - Blue1 Energy has confirmed new fuel tank will ship early November 2021. Permitting will be complete in November and construction likely scheduled in December/January.
- Nunes Water Treatment Plant Improvement Project - Ranger mobilized on 8/16/21.
 - Sedimentation basin excavation complete. Footing and floor of basin poured. Basin walls scheduled to pour 9/10/21.
- EKI
 - Grandview/Hwy 1 crossing design, 100% complete. Cal Trans Encroachment Permit (EP) arrived, applying for EP with the City of HMB
 - Pilarcitos Crossing - Design complete, ISMND
 - Purrisima Way- Design started
 - Miramontes Point Road - Design started
- HDR

- Half Moon Bay Tank replacement project - HDR has started design to replace HMB tanks 1&2 first. BDR expected in December.