



Coastside County Water District

Monthly Budget Report

Account Summary

For Fiscal: 2025-2026 Period Ending: 01/31/2026

		January Budget	January Activity	Variance Favorable (Unfavorable)	Percent Variance	YTD Budget	YTD Activity	Variance Favorable (Unfavorable)	Percent Variance	Total Budget
Revenue										
RevType: 1 - Operating										
1-4120-00	Water Revenue	1,015,700.00	979,140.10	-36,559.90	-3.60%	9,400,400.00	8,425,643.73	-974,756.27	-10.37%	15,862,300.00
	Total RevType: 1 - Operating:	1,015,700.00	979,140.10	-36,559.90	-3.60%	9,400,400.00	8,425,643.73	-974,756.27	-10.37%	15,862,300.00
RevType: 2 - Non-Operating										
1-4170-00	Water Taken From Hydrants	4,000.00	2,216.72	-1,783.28	-44.58%	37,000.00	37,469.14	469.14	1.27%	60,000.00
1-4180-00	Late Notice - 10% Penalty	8,000.00	7,171.20	-828.80	-10.36%	58,000.00	58,211.55	211.55	0.36%	100,000.00
1-4230-00	Service Connections	1,000.00	563.70	-436.30	-43.63%	8,500.00	4,991.48	-3,508.52	-41.28%	15,000.00
1-4920-00	Interest Earned	31,000.00	39,790.00	8,790.00	28.35%	278,000.00	334,662.26	56,662.26	20.38%	385,000.00
1-4930-00	Tax Apportionments/County Checks	11,000.00	4,195.73	-6,804.27	-61.86%	631,000.00	649,528.74	18,528.74	2.94%	1,231,000.00
1-4950-00	Miscellaneous Income	400.00	5,481.13	5,081.13	1,270.28%	2,800.00	98,272.84	95,472.84	3,409.74%	5,000.00
1-4955-00	Cell Site Lease Income	19,920.00	20,003.80	83.80	0.42%	139,400.00	139,108.58	-291.42	-0.21%	239,000.00
1-4965-00	ERAF Refund - County Taxes	306,000.00	390,120.81	84,120.81	27.49%	600,000.00	755,525.92	155,525.92	25.92%	600,000.00
	Total RevType: 2 - Non-Operating:	381,320.00	469,543.09	88,223.09	23.14%	1,754,700.00	2,077,770.51	323,070.51	18.41%	2,635,000.00
	Total Revenue:	1,397,020.00	1,448,683.19	51,663.19	3.70%	11,155,100.00	10,503,414.24	-651,685.76	-5.84%	18,497,300.00
Expense										
ExpType: 1 - Operating										
1-5130-00	Water Purchased	141,022.00	63,549.96	77,472.04	54.94%	1,920,054.00	1,366,529.15	553,524.85	28.83%	2,873,340.00
1-5230-00	Nunes T P Pump Expense	6,100.00	5,804.44	295.56	4.85%	41,500.00	37,128.87	4,371.13	10.53%	72,100.00
1-5231-00	CSP Pump Station Pump Expense	24,100.00	6,724.33	17,375.67	72.10%	324,500.00	174,602.79	149,897.21	46.19%	500,000.00
1-5232-00	Other Trans. & Dist Pump Expense	2,700.00	2,490.16	209.84	7.77%	19,800.00	19,361.96	438.04	2.21%	38,300.00
1-5233-00	Pilarcitos Canyon Pump Expense	14,100.00	12,743.43	1,356.57	9.62%	48,700.00	47,429.62	1,270.38	2.61%	87,000.00
1-5234-00	Denniston T P Pump Expense	5,400.00	7,289.09	-1,889.09	-34.98%	65,800.00	71,350.79	-5,550.79	-8.44%	112,650.00
1-5242-00	CSP Pump Station Operations	920.00	1,101.10	-181.10	-19.68%	6,400.00	36,413.79	-30,013.79	-468.97%	11,000.00
1-5243-00	CSP Pump Station Maintenance	4,150.00	0.00	4,150.00	100.00%	29,050.00	28,313.46	736.54	2.54%	50,000.00
1-5246-00	Nunes T P Operations - General	7,500.00	4,920.09	2,579.91	34.40%	52,000.00	38,061.74	13,938.26	26.80%	89,500.00
1-5247-00	Nunes T P Maintenance	11,700.00	944.49	10,755.51	91.93%	81,500.00	44,273.51	37,226.49	45.68%	140,000.00
1-5248-00	Denniston T P Operations-General	6,100.00	7,537.37	-1,437.37	-23.56%	42,500.00	69,767.89	-27,267.89	-64.16%	73,000.00
1-5249-00	Denniston T.P. Maintenance	14,300.00	646.53	13,653.47	95.48%	99,900.00	96,524.74	3,375.26	3.38%	171,400.00
1-5250-00	Laboratory Expenses	7,100.00	6,950.74	149.26	2.10%	49,500.00	48,243.96	1,256.04	2.54%	85,000.00
1-5260-00	Maintenance - General	33,300.00	23,095.67	10,204.33	30.64%	233,500.00	163,952.13	69,547.87	29.78%	400,000.00
1-5261-00	Maintenance - Well Fields	0.00	0.00	0.00	0.00%	0.00	7,800.00	-7,800.00	0.00%	0.00
1-5263-00	Uniforms	300.00	0.00	300.00	100.00%	13,600.00	14,730.92	-1,130.92	-8.32%	15,000.00
1-5318-00	Studies/Surveys/Consulting	14,900.00	1,335.35	13,564.65	91.04%	82,600.00	18,768.60	63,831.40	77.28%	160,000.00
1-5321-00	Water Resources	1,500.00	736.13	763.87	50.92%	10,500.00	1,705.55	8,794.45	83.76%	18,000.00

Monthly Budget Report

For Fiscal: 2025-2026 Period Ending: 01/31/2026

		January Budget	January Activity	Variance Favorable (Unfavorable)	Percent Variance	YTD Budget	YTD Activity	Variance Favorable (Unfavorable)	Percent Variance	Total Budget
1-5322-00	Community Outreach	2,350.00	300.00	2,050.00	87.23%	16,390.00	11,917.76	4,472.24	27.29%	63,500.00
1-5381-00	Legal	10,400.00	9,957.50	442.50	4.25%	72,800.00	68,177.25	4,622.75	6.35%	125,000.00
1-5382-00	Engineering	8,300.00	11,544.13	-3,244.13	-39.09%	58,500.00	54,355.11	4,144.89	7.09%	100,000.00
1-5383-00	Financial Services	6,000.00	3,000.00	3,000.00	50.00%	20,000.00	14,895.00	5,105.00	25.53%	21,000.00
1-5384-00	Computer Services	31,249.00	40,638.03	-9,389.03	-30.05%	221,830.00	224,475.58	-2,645.58	-1.19%	375,000.00
1-5410-00	Salaries/Wages-Administration	137,410.00	147,198.08	-9,788.08	-7.12%	961,870.00	892,062.35	69,807.65	7.26%	1,630,182.00
1-5411-00	Salaries & Wages - Field	189,327.00	160,892.23	28,434.77	15.02%	1,325,286.00	1,178,400.34	146,885.66	11.08%	2,246,102.00
1-5420-00	Payroll Tax Expense	24,995.00	26,950.59	-1,955.59	-7.82%	174,965.00	144,073.78	30,891.22	17.66%	292,382.00
1-5435-00	Employee Medical Insurance	49,218.00	47,731.38	1,486.62	3.02%	322,878.00	310,167.76	12,710.24	3.94%	568,967.00
1-5436-00	Retiree Medical Insurance	7,054.00	5,781.25	1,272.75	18.04%	49,378.00	37,404.25	11,973.75	24.25%	84,648.00
1-5440-00	Employees Retirement Plan	65,581.00	51,428.05	14,152.95	21.58%	459,067.00	411,039.66	48,027.34	10.46%	786,968.00
1-5445-00	Supplemental Retirement 401a	0.00	0.00	0.00	0.00%	0.00	0.00	0.00	0.00%	41,472.00
1-5510-00	Motor Vehicle Expense	6,670.00	10,447.81	-3,777.81	-56.64%	46,650.00	49,595.82	-2,945.82	-6.31%	80,000.00
1-5620-00	Office & Billing Expenses	33,300.00	45,481.17	-12,181.17	-36.58%	233,100.00	235,402.55	-2,302.55	-0.99%	400,000.00
1-5625-00	Meetings / Training / Seminars	4,400.00	5,544.14	-1,144.14	-26.00%	30,800.00	30,148.05	651.95	2.12%	52,900.00
1-5630-00	Insurance	26,550.00	27,553.53	-1,003.53	-3.78%	182,150.00	191,911.77	-9,761.77	-5.36%	314,900.00
1-5687-00	Membership, Dues, Subscript.	18,692.00	18,419.98	272.02	1.46%	82,140.00	74,565.92	7,574.08	9.22%	126,900.00
1-5689-00	Labor Relations	500.00	0.00	500.00	100.00%	3,500.00	0.00	3,500.00	100.00%	6,000.00
1-5700-00	San Mateo County Fees	2,800.00	1,110.42	1,689.58	60.34%	19,900.00	12,481.10	7,418.90	37.28%	33,900.00
1-5705-00	State Fees	4,325.00	3,656.66	668.34	15.45%	30,275.00	30,963.31	-688.31	-2.27%	51,900.00
Total ExpType: 1 - Operating:		924,313.00	763,503.83	160,809.17	17.40%	7,432,883.00	6,256,996.83	1,175,886.17	15.82%	12,298,011.00
ExpType: 4 - Capital Related										
1-5715-00	Debt Service/CIEDB 11-099	54,377.00	54,377.53	-0.53	0.00%	334,998.00	334,998.13	-0.13	0.00%	334,998.00
1-5716-00	Debt Service/CIEDB 2016	76,136.00	76,136.07	-0.07	0.00%	320,883.00	320,883.44	-0.44	0.00%	320,883.00
1-5717-00	Debt Service-Chase Bank - 2018 Loan	0.00	0.00	0.00	0.00%	393,556.00	393,556.46	-0.46	0.00%	432,880.00
1-5718-00	Debt Service-First Foundation Bank - 20...	0.00	0.00	0.00	0.00%	351,624.00	351,624.20	-0.20	0.00%	417,365.00
1-5719-00	Debt Service-2025 COP Issuance	0.00	0.00	0.00	0.00%	352,788.00	352,597.89	190.11	0.05%	530,813.00
Total ExpType: 4 - Capital Related:		130,513.00	130,513.60	-0.60	0.00%	1,753,849.00	1,753,660.12	188.88	0.01%	2,036,939.00
Total Expense:		1,054,826.00	894,017.43	160,808.57	15.25%	9,186,732.00	8,010,656.95	1,176,075.05	12.80%	14,334,950.00
Report Total:		342,194.00	554,665.76	212,471.76		1,968,368.00	2,492,757.29	524,389.29		4,162,350.00

**COASTSIDE COUNTY WATER DISTRICT
MONTHLY INVESTMENT REPORT
January 31, 2026**

<u>RESERVE BALANCES</u>	Current Year as of 01/31/2026	Prior Year as of 01/31/2025
CAPITAL AND OPERATING RESERVE	\$12,567,983.74	\$20,471,773.52
RATE STABILIZATION RESERVE	\$250,000.00	\$250,000.00
TOTAL DISTRICT RESERVES	\$12,817,983.74	\$20,721,773.52

ACCOUNT DETAIL

ACCOUNTS WITH TRI COUNTIES BANK		
CHECKING ACCOUNT	\$3,677,873.63	\$2,641,042.73
CSP T & S ACCOUNT	\$555,409.84	\$678,549.77
MONEY MARKET (CARTER HILL - DN TANK FINANCING)	\$808,112.17	\$8,001,753.85
LOCAL AGENCY INVESTMENT FUND (LAIF) BALANCE	\$7,775,788.10	\$9,399,627.17
DISTRICT CASH ON HAND	\$800.00	\$800.00
TOTAL ACCOUNT BALANCES	\$12,817,983.74	\$20,721,773.52

This report is in conformity with CCWD's Investment Policy.

**COASTSIDE COUNTY WATER DISTRICT
CAPITAL IMPROVEMENT PROJECTS - STATUS REPORT
FISCAL YEAR TO DATE 2025/2026 - January 2026**

2.6.2026

1/31/2026

* Approved June 2025

Status	Approved* CIP Budget FY25/26	Actual To Date FY25/26	Projected FY25/26	Variance vs. Budget	% Completed	Project Status/ Comments
--------	------------------------------------	------------------------------	----------------------	------------------------	----------------	-----------------------------

Equipment Purchases & Replacement

06-03	SCADA/Telemetry/Electrical Controls Replacement	ongoing	\$ 50,000			\$ 50,000	n/a	Included in specific projects
99-02	Vehicle Fleet Replacement	Complete	\$ 50,000	\$ 101,474	\$ 101,474	\$ (51,474)	100%	Includes replacement vehicle for truck damaged in Dec 2025 storms - will be partially recovered by insurance

Facilities & Maintenance

09-09	Fire Hydrant Replacement	ongoing	\$ 140,000	\$ 40,838	\$ 140,000	\$ -	29%	
23-13	Pilarcitos Canyon Culvert Replacement	Complete	\$ 100,000	\$ 178,742	\$ 178,742	\$ (78,742)	100%	
99-01	Meters	ongoing	\$ 10,000		\$ 10,000	\$ -	n/a	

Pipeline Projects

14-01/26	Highway 92 Potable Water Pipeline Emergency Restoration Project	Complete	\$ 700,000	\$ 236,773	\$ 350,000	\$ 350,000	100%	FY2025-26 includes predesign for Phase 2
21-01	Pipeline Replacement Projects: Alcatraz and Santa Cruz Aves/Redondo Beach Loop/Ocean Colony	In design	\$ 100,000		\$ -	\$ 100,000	0%	Moved to FY2026-2027
21-09	Upper Miramar Pipeline Replacement	In design	\$ 50,000		\$ 50,000	\$ -	0%	

Pump Stations / Tanks / Wells

21-07	Carter Hill Tank Improvement Project	Construction	\$ 9,000,000	\$6,604,137	\$ 9,800,000	\$ (800,000)	64%	Reflects timing between fiscal years
19-01	El Granada #1 Tank Site Pump Station Replacement Project	Design	\$ 100,000			\$ 100,000	0%	Postponed
25-02	Upper Pilarcitos Well Field Replacements	Construction	\$ 2,000,000	\$ 114,638	\$ 3,500,000	\$ (1,500,000)	0%	
19-05/25-	Tanks - THM Control	Ongoing	\$ 200,000	\$ 154,850	\$ 200,000	\$ -	80%	

Water Supply Development

14-25	San Vicente/Denniston Water Supply Development	ongoing	\$ 2,200,000	\$ 88,985	\$ 150,000	\$ 2,050,000	n/a	construction delayed
-------	--	---------	--------------	-----------	------------	--------------	-----	----------------------

Water Treatment Plants

23-06	Sedimentation Basin Rehabilitation	Design	\$ 250,000	\$ 27,211	\$ 200,000	\$ 50,000	0%	
-------	------------------------------------	--------	------------	-----------	------------	-----------	----	--

UNSCHEDULED/NEW CIP ITEMS FOR CURRENT FISCAL YEAR 2025/2026

25-05	Potable Water Master Tank Plan	Feasibility		\$ 74,562	\$ 170,000	\$ (170,000)	40%	
26-03	Denniston WTP Pump #1 - 6-Stage Bowl Replacement	Complete		\$ 21,251	\$ 21,251	\$ (21,251)	100%	
26-04	Denniston WTP Permanganate Pump	Complete		\$ 22,793	\$ 22,793	\$ (22,793)	100%	
26-05	Nunes Generator Roof Project	Complete		\$ 32,585	\$ 32,585	\$ (32,585)	100%	
26-06	Denniston WTP Security Gate	Complete		\$ 19,100	\$ 19,100	\$ (19,100)	100%	
26-07	Pilarcitos Canyon Road Replacement	Design		\$ 576	\$ 25,000	\$ (25,000)	0%	
NN-00	Unscheduled CIP		\$ 100,000			\$ 100,000	0%	

FY2025/2026 CIP TOTAL	\$ 15,050,000	\$7,718,517	\$ 14,970,945	\$ 79,055
------------------------------	----------------------	--------------------	----------------------	------------------

COASTSIDE COUNTY WATER DISTRICT
CAPITAL IMPROVEMENT PROJECTS - STATUS REPORT
FISCAL YEAR TO DATE 2025/2026 - January 2026

2.6.2026

1/31/2026

* Approved June 2025

Status	Approved* CIP Budget FY25/26	Actual To Date FY25/26	Projected FY25/26	Variance vs. Budget	% Completed	Project Status/ Comments
--------	------------------------------------	------------------------------	----------------------	------------------------	----------------	-----------------------------

FY2024/2025 CARRYOVER PROJECTS

23-09	Denniston Tank Roof Coating Project	Complete		\$ 18,750	\$ 18,750	\$ (18,750)	100%
-------	-------------------------------------	----------	--	-----------	-----------	-------------	------

Green = approved by the Board/in process

TOTAL - FY 2025/2026 CIP + PRIOR YEAR CARRYOVER

\$ 15,050,000	\$7,737,267	\$ 14,989,695	\$ 60,305
---------------	-------------	---------------	-----------

**Legal Cost Tracking Report
12 Months At-A-Glance**

Acct. No.5681
Patrick Miyaki - HansonBridgett, LLP
Legal

Month	Admin (General Legal Fees)	Water Supply Development	Recycled Water	Uninstalled Connection Transfer Program	Capital Improvement Projects	Labor & Employment	Cell Tower Leases	Public Records Requests	Litigation	Non CIP / Infrastructure (Project Review) <i>Reimbursable</i>	Total
Feb-25	12,041			769	3,999	7,115	1,256				25,179
Mar-25	7,347	977		1,049	233		698				10,303
Apr-25	5,580	419		571	1,116	2,604	186			884	11,359
May-25	7,394			1,497	419	2,522	419			1,117	13,366
Jun-25	6,831						47			884	7,761
Jul-25	8,206	93		1,923	224	3,312	558				14,314
Aug-25	2,372				6,428	372	47				9,218
Sep-25	5,580			3,277	4,655		1,814				15,325
Oct-25	8,333			120		3,348	977				12,777
Nov-25	6,045			1,663	2,348		5,694				15,750
Dec-25	7,749			1,029	1,302	1,116	465				11,661
Jan-26	9,051			1,335		1,907					12,293
TOTAL	86,527	1,488	0	13,232	20,721	22,295	12,158	0	0	2,884	159,303

EKI Environment & Water
Engineering Services Billed FY 2023-2024 to FY 2025-2026
Billed through 1/31/2026

2/5/2026

	Contract Date	Not to Exceed Budget	Status	FY 2023-2024	FY 2024-2025	FY 2025-2026
CIP Project Management						
Fiscal Year 2025-2026-Capital Improvement Management	1.13.2026	\$ 100,000.00	Open			\$ 6,628.96
Fiscal Year 2025-2026-Capital Improvement Management	10.9.2024	\$ 100,000.00	Open		\$ 77,991.67	\$ 21,992.46
Fiscal Year 2024-2025-Capital Improvement Management	1.9.2024	\$ 100,000.00	Complete	\$ 62,469.90	\$ 37,520.86	
Fiscal Year 2025-2026- Non-Complex Main line Extension Services	6.30.2025	\$ 25,000.00	Open		\$ 2,522.00	\$ 11,772.02
Fiscal Year 2023-2024 - Non-Complex Main line Extension Services	12.12.2023	\$ 25,000.00	Complete	\$ 11,801.40	\$ 13,840.06	
Fiscal Year 2021-2022 - Non-Complex Main line Extension Services	10.15.2021	\$ 25,000.00	Complete	\$ 4,201.34		
Fiscal Year 2022-2023 - Capital Improvement Management	4.20.2022	\$ 117,000.00	Complete	\$ 34,038.14		
Sub Total - CIP Project Management Services		\$ 167,000.00		\$ 112,510.78	\$ 131,874.59	\$ 40,393.44

Highway 92 Potable Water Pipeline Phase 1 (2023)	14-01	6.13.2023	\$ 135,400.00	Open	\$ 70,887.84	\$ 31,148.61	\$ 7,508.54
Highway 92 Potable Water Pipeline Emergency Restoration-Design	23-10	3.15.2023	\$ 247,600.00	Open	\$ 125,635.28	\$ 43,473.18	\$ 23,239.58
Highway 92 Potable Water Pipeline Future Phases Geotechnical	14-01	3.3.2023	\$ 54,200.00	Complete	\$ 23,313.72		
Highway 92 Environmental Services During Construction	14-01	1.8.2025	\$ 166,700.00	Open		\$ 83,484.07	\$ 31,699.84
Highway 92 Potable Water Pipeline Phase 2 (2025) Predesign	26-01	8.13.2025	\$ 85,500.00	Open			\$ 1,760.20
Nunes WTP Sedimentation Basin Rehabilitation Design	23-06	8.13.2025	\$ 236,600.00	Open			\$ 27,211.24
Miramontes Point Road Water Main Replacement	22-01	7.14.2021	\$ 177,300.00	Open			
Medio Creek and Magellan Pipeline/Miramar Deadends Design	22-07	3.15.2023	\$ 138,900.00	Open	\$ 50,313.73	\$ 7,782.58	
Miramar Deadends Project - Biological Resources Assessment	22-07	5.24.2023	\$ 18,200.00	Open	\$ 17,581.46	\$ 21,712.00	
Alcatraz Ave, Santa Rosa Ave, and Ocean Colony Pipeline Projects	21-01	1.9.2024	\$ 66,200.00	Open	\$ 41,027.74	\$ 11,268.66	
Carter Hill Tank Replacement Project Support	21-07	9.1.2024	\$ 50,000.00	Open		\$ 39,886.64	\$ 2,805.92
Pilarcitos Wellfield Replacement Project	25-02	10.9.2024	\$ 378,300.00	Open		\$ 279,724.08	\$ 84,993.75
Pilarcitos Wellfield & Slide Repair Environmental Services	25-02/23-13	5.13.2025	\$ 268,760.00	Open		\$ 39,570.75	\$ 7,033.92
Pilarcitos Slide Pipeline Feasibility Study		12.3.2025	\$ 28,700.00	Open			\$ 575.90
Potable Water Storage Master Plan	25-05	5.13.2025	\$ 170,400.00	Open		\$ 2,315.30	\$ 73,035.87
Coastal Interagency Supply Resiliency Study		8.13.2025	\$ 24,500.00	Open			\$ 15,311.66
SFPUC Pilarcitos Dam and Reservoir Improvement Project	5382	10.9.2024	\$ 18,000.00	Open		\$ 6,913.66	
Pilarcitos Creek Road Bank Stabilization & Culvert Project	23-13	10.9.2024	\$ 44,800.00	Open		\$ 49,419.93	\$ 62,745.98
San Vicente Pipeline Project - Phase A	14-25	1.14.2025	\$ 82,200.00	Open		\$ 27,017.20	\$ 1,586.52
EG Tank #1 - Pre-design for New Pump Station	19-01	6.13.2023	\$ 25,000.00	Complete	\$ 23,917.66		
Highway 92 - Environmental Permitting Strategies	23-10	5.24.2023	\$ 29,700.00	Complete	\$ 28,207.05		
Highway 92 - 2017 Easements Land Description Packages	14-01	8.18.2023	\$ 14,000.00	Complete	\$ 14,000.00		
Highway 92 Environmental Permitting - Emergency Restoration	23-10	3.15.2023	\$ 73,800.00	Complete	\$ 47,121.55	\$ 19,833.49	
Poplar Street Water Main Replacement Project	23-02	10.3.2022	\$ 29,200.00	Complete	\$ 6,199.05		

Total - All Services

\$ 560,715.86 \$ 795,424.74 \$ 379,902.36